

ID	Task Name	Start	Duration	Finish	ILDI	October 2025November 2025December 2025January 2026February 2026March 2026April 2026May 2026						
1	Core Scientific - Denton Campus	7/3/24	697 days?	10/22/26	ALL	Core Scientific - Denton Campus						
2	Milestone: Project Complete	5/23/26	0 days	10/22/26	ALL							
3	G - OWNER ACTIVITIES	10/25/25	53.5 days	12/27/25	G	10/25	G - OWNER ACTIVITIES12/27					
5	GB200 Racks into DH	11/25/25	1 day	11/26/25	G		GB200 Racks into DH11/2511/26					
6	CDU Commissioning	11/26/25	3 days	12/3/25	G		CDU Commissioning11/2612/3					
7	Network Provisioning	11/26/25	14 days	12/14/25	G		Network Provisioning11/2612/14					
8	Node Provisioning	12/7/25	15 days	12/27/25	G		Node Provisioning12/712/27					
9	Customer Handoff	12/27/25	0.5 days	12/27/25	G		Customer Handoff12/2712/27					
10	F - OWNER ACTIVITIES	11/18/25	53.5 days	1/22/26	F	11/18	F - OWNER ACTIVITIES1/22					
11	Customer Early Access - Fiber Only	11/18/25	0 days	11/18/25	F	Customer Early Access - Fiber Only	Early Access - Fiber Only11/18					
12	GB200 Racks into DH	12/27/25	1 day	12/27/25	F		GB200 Racks into DH12/2712/27					
13	CDU Commissioning	12/28/25	3 days	12/30/25	F		CDU Commissioning12/2812/30					
14	Network Provisioning	12/28/25	14 days	1/13/26	F		Network Provisioning12/281/13					
15	Node Provisioning	1/7/26	15 days	1/21/26	F		Node Provisioning1/71/21					
16	Customer Handoff	1/22/26	0.5 days	1/22/26	F		Customer Handoff1/221/22					
17	D - OWNER ACTIVITIES	11/26/25	56.5 days	2/2/26	D	11/26	D - OWNER ACTIVITIES2/2					
18	Customer Early Access - Fiber Only	11/26/25	0 days	11/26/25	D	Customer Early Access - Fiber Only	Early Access - Fiber Only11/26					
19	CW - GB200 Racks into DH	1/10/26	1 day	1/10/26	D		CW - GB200 Racks into DH1/101/10					
20	CDU Commissioning	1/11/26	3 days	1/13/26	D		CDU Commissioning1/111/13					
21	Network Provisioning	1/11/26	14 days	1/24/26	D		Network Provisioning1/111/24					
22	Node Provisioning	1/18/26	15 days	2/1/26	D		Node Provisioning1/182/1					
23	Customer Handoff	2/2/26	0.5 days	2/2/26	D		Customer Handoff2/22/2					
24	C - OWNER ACTIVITIES	12/23/25	82.5 days	3/22/26	C	12/23	C - OWNER ACTIVITIES3/22					
25	Customer Early Access - Fiber Only	12/23/25	0 days	12/23/25	C		Customer Early Access - Fiber Only12/23					
26	GB200 Racks into DH	2/27/26	1 day	2/27/26	C		GB200 Racks into DH2/272/27					
27	CDU Commissioning	2/28/26	3 days	3/2/26	C		CDU Commissioning2/283/2					
28	Network Provisioning	2/28/26	14 days	3/13/26	C		Network Provisioning2/283/13					
29	Node Provisioning	3/7/26	15 days	3/21/26	C		Node Provisioning3/73/21					
30	Customer Handoff	3/22/26	0.5 days	3/22/26	C		Customer Handoff3/223/22					
31	B - OWNER ACTIVITIES	2/5/26	87 days	5/3/26	B	2/5	B - OWNER ACTIVITIES5/3					
32	Customer Early Access - Fiber Only	2/5/26	0 days	2/5/26	B		Customer Early Access - Fiber Only2/5					
33	GB200 Racks into DH	4/10/26	1 day	4/10/26	B		GB200 Racks into DH4/104/10					



ID	Task Name	Start	Duration	Finish	ILDI	<div><div>October 2025</div><div>November 2025</div><div>December 2025</div><div>January 2026</div><div>February 2026</div><div>March 2026</div><div>April 2026</div><div>May 2026</div></div>											
34	CDU Commissioning	4/11/26	3 days	4/13/26	B	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>CDU Commissioning 4/11 <div></div> 4/13</div><div></div><div></div><div></div><div></div><div></div></div>											
35	Network Provisioning	4/11/26	14 days	4/24/26	B	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Network Provisioning 4/11 <div></div> 4/24</div><div></div><div></div><div></div><div></div><div></div></div>											
36	Node Provisioning	4/18/26	15 days	5/2/26	B	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Node Provisioning 4/18 <div></div> 5/2</div><div></div><div></div><div></div><div></div><div></div></div>											
37	Customer Handoff	5/3/26	0.5 days	5/3/26	B	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Customer Handoff 5/3 <div></div> 5/3</div><div></div><div></div><div></div><div></div><div></div></div>											
38	H - OWNER ACTIVITIES	3/3/26	57.5 days	4/30/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>3/3 <div></div> 4/30H - OWNER ACTIVITIES</div><div></div><div></div><div></div><div></div><div></div></div>											
39	Customer Early Access - Fiber Only	3/3/26	0 days	3/3/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Customer Early Access - Fiber Only ◆ 3/3</div><div></div><div></div><div></div><div></div><div></div></div>											
40	GB200 Racks into DH	4/7/26	1 day	4/7/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>GB200 Racks into DH 4/7 <div></div> 4/7</div><div></div><div></div><div></div><div></div><div></div></div>											
41	CDU Commissioning	4/8/26	3 days	4/10/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>CDU Commissioning 4/8 <div></div> 4/10</div><div></div><div></div><div></div><div></div><div></div></div>											
42	Network Provisioning	4/8/26	14 days	4/21/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Network Provisioning 4/8 <div></div> 4/21</div><div></div><div></div><div></div><div></div><div></div></div>											
43	Node Provisioning	4/15/26	15 days	4/29/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Node Provisioning 4/15 <div></div> 4/29</div><div></div><div></div><div></div><div></div><div></div></div>											
44	Customer Handoff	4/30/26	0.5 days	4/30/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Customer Handoff 4/30 <div></div> 4/30</div><div></div><div></div><div></div><div></div><div></div></div>											
45	Milestones - Customer Ready Dates	9/14/25	194.5 days	4/9/26	All	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Milestones - Customer Ready Dates</div><div></div><div></div><div></div><div></div><div></div></div>											
50	NORTH CAMPUS FULL TURNS	10/17/25	60 days	12/24/25	All	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>10/17 <div></div> 12/24NORTH CAMPUS FULL TURNS</div><div></div><div></div><div></div><div></div><div></div></div>											
53	PLANNED: Building G FULL Turnover	11/25/25	0 days	11/25/25	G	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Building G FULL Turnover ◆ 11/25</div><div></div><div></div><div></div><div></div><div></div></div>											
54	PLANNED: Building F FULL Turnover	12/24/25	0 days	12/24/25	F	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Building F FULL Turnover ◆ 12/24</div><div></div><div></div><div></div><div></div><div></div></div>											
55	SOUTH CAMPUS TURNS	12/30/25	97 days	4/9/26	All	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>12/30 <div></div> 4/9SOUTH CAMPUS TURNS</div><div></div><div></div><div></div><div></div><div></div></div>											
56	PLANNED: South Tech Building Turnover	12/30/25	0 days	12/30/25	STB	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: South Tech Building Turnover ◆ 12/30</div><div></div><div></div><div></div><div></div><div></div></div>											
57	PLANNED: Building D Turnover	1/9/26	0 days	1/9/26	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Building D Turnover ◆ 1/9</div><div></div><div></div><div></div><div></div><div></div></div>											
58	PLANNED: Building C Turnover	2/26/26	0 days	2/26/26	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Building C Turnover ◆ 2/26</div><div></div><div></div><div></div><div></div><div></div></div>											
59	PLANNED: Building B Turnover	4/9/26	0 days	4/9/26	B	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Building B Turnover ◆ 4/9</div><div></div><div></div><div></div><div></div><div></div></div>											
60	PLANNED: Building H Turnover	4/6/26	0 days	4/6/26	H	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Building H Turnover ◆ 4/6</div><div></div><div></div><div></div><div></div><div></div></div>											
61	PLANNED: Office Turnover	3/13/26	0 days	3/13/26	O	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>PLANNED: Office Turnover ◆ 3/13</div><div></div><div></div><div></div><div></div><div></div></div>											
62	CONSTRUCTION	7/3/24	600 days?	3/20/26	All	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>CONSTRUCTION</div><div></div><div></div><div></div><div></div><div></div></div>											
283	NORTH CAMPUS CONSTRUCTION	7/3/24	519 days?	12/24/25	All	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>7/3 <div></div> 12/24NORTH CAMPUS CONSTRUCTION</div><div></div><div></div><div></div><div></div><div></div></div>											
284	NORTH TECH BLDG CONSTRUCTION	7/3/24	480 days?	11/7/25	NTE	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>7/3 <div></div> 11/7NORTH TECH BLDG CONSTRUCTION</div><div></div><div></div><div></div><div></div><div></div></div>											
285	OUTAGE for NTB	7/3/24	480 days?	11/7/25	NTE	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>7/3 <div></div> 11/7OUTAGE for NTB</div><div></div><div></div><div></div><div></div><div></div></div>											
308	NTB non-impacted remainig work	7/16/25	114 days	11/7/25	NTE	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>7/16 <div></div> 11/7NTB non-impacted remainig work</div><div></div><div></div><div></div><div></div><div></div></div>											
325	Striping	11/7/25	1 day	11/7/25	NTE	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>Striping 11/7 <div></div> 11/7</div><div></div><div></div><div></div><div></div><div></div></div>											
572	BUILDING F CONSTRUCTION	10/29/24	345 days	12/24/25	F	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>10/29 <div></div> 12/24BUILDING F CONSTRUCTION</div><div></div><div></div><div></div><div></div><div></div></div>											
588	F - Exterior Eq Yards	5/2/25	196 days	12/24/25	F	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>5/2 <div></div> 12/24F - Exterior Eq Yards</div><div></div><div></div><div></div><div></div><div></div></div>											
589	Building F MEZZ	7/19/25	110.38 days	12/1/25	G-F	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>7/19 <div></div> 12/1Building F MEZZ</div><div></div><div></div><div></div><div></div><div></div></div>											
590	WARNING: Crane Operation Overhead Building G- F (no/limited interior work)	7/19/25	110.38 days	12/1/25	G-F	<div><div></div><div></div><div></div><div></div><div></div><div></div><div>7/19 <div></div> 12/1Warning G- F (no/limited interior work)</div><div></div><div></div><div></div><div></div><div></div></div>											

ID	Task Name	Start	Duration	Finish	ILDI	October 2025	November 2025	December 2025	January 2026	February 2026	March 2026	April 2026	May 2026
602	STARTUPS	10/11/25	39.38 days	12/1/25	F	10/11	STARTUPS	12/1					
607	Startup Mech Skids	11/7/25	5 days	11/13/25	F		Startup Mech Skids 11/7	11/13					
608	Startup Chillers	11/14/25	12 days	12/1/25	F		11/14	Startup Chillers 12/1					
609	Flush/Fill/Glycol/Startups	11/14/25	12 days	12/1/25	F		Flush/Fill/Glycol/Startups 11/14	12/1					
610	Milestone: Chiller system Startedup, Ready for L4	12/1/25	0 days	12/1/25	F		Milestone: Chiller system Startedup, Ready for L4 ◆ 12/1						
611	F ELECT SKIDS [NORTH F WALL]	5/2/25	166 days	11/15/25	F			11/15					
627	STARTUPS	11/7/25	7 days	11/15/25	F		11/7	STARTUPS 11/15					
629	Startup Elect Skids	11/10/25	5 days	11/15/25	F		Startup Elect Skids 11/10	11/15					
630	F GENS [NORTH GEN YARD]	5/2/25	196 days	12/24/25	F				12/24				
648	CONNECTIONS/PIPING	10/31/25	18 days	11/21/25	F	10/31	CONNECTIONS/PIPING	11/21					
650	(2" Line Fill & Flush)	11/13/25	3 days	11/15/25	F		(2" Line Fill & Flush) 11/13	11/15					
651	Install Cable Buss	10/31/25	18 days	11/21/25	F	10/31	Install Cable Buss	11/21					
652	STARTUPS	11/22/25	25 days	12/24/25	F		11/22	STARTUPS	12/24				
653	Energize MV Loop	11/22/25	2 days	11/24/25	F		Energize MV Loop 11/22	11/24					
654	Startup Elect Skids	11/25/25	5 days	12/3/25	F		Startup Elect Skids 11/25	12/3					
655	Startup GEN	11/25/25	5 days	12/3/25	F		Startup GEN 11/25	12/3					
656	Cx L4 Reserve Bussways	12/4/25	15 days	12/20/25	F		Cx L4 Reserve Bussways 12/4	12/20					
657	Cx L5 Reserve Bussways	12/22/25	3 days	12/24/25	F		Cx L5 Reserve Bussways 12/22	12/24					
658	F - Interior	11/22/24	321 days	12/20/25	F		F - Interior	12/20					
659	F - Interior	11/22/24	298 days	11/20/25	F		F - Interior	11/20					
664	F - Gallery and BOH	3/4/25	221 days	11/20/25	F			11/20					
682	Startup STSs	11/17/25	4 days	11/20/25	F		Startup STSs 11/17	11/20					
706	F - Data Hall	3/14/25	234.5 days	12/20/25	F				12/20				
722	Milestone: Exterior Skids Started, Ready to energize Interior	11/15/25	0 days	11/15/25	F		Milestone: Exterior Skids Started, Ready to energize Interior ◆ 11/15						
723	Startup Bussway (inc LB)	11/21/25	12 days	12/8/25	F		Startup Bussway (inc LB) 11/21	12/8					
724	Startup Fan Walls	12/2/25	5 days	12/6/25	F		Startup Fan Walls 12/2	12/6					
725	Air-Water T/B	12/9/25	11 days	12/20/25	F		Air-Water T/B 12/9	12/20					
726	Bldg F L4 Ready	12/8/25	0 days	12/8/25	F		Bldg F L4 Ready ◆ 12/8						
727	SOUTH CAMPUS CONSTRUCTION	2/10/25	387 days	3/20/26	SC					3/20			
743	Building D	7/25/25	195 days	3/20/26	SC		Building D			3/20			
744	D South Wall SET/TERM	10/17/25	39 days	12/5/25	D	10/17	D South Wall SET/TERM	12/5					
746	Final U/G Connections to MV XFMRs from SubStation (South D Wall)	10/21/25	25 days	11/19/25	D	10/21	Connections to MV XFMRs from SubStation (South D Wall)	11/19					



ID	Task Name	Start	Duration	Finish	ILDI	<div><div></div><div>October 2025</div><div>November 2025</div><div>December 2025</div><div>January 2026</div><div>February 2026</div><div>March 2026</div><div>April 2026</div><div>May 2026</div></div>
748	Delay: Skid Lifting Eye Damaged from Factory	11/4/25	7 days	11/10/25	D	<div><div>Delay: Skid Lifting Eye Damaged from Factory</div><div>11/411/10</div></div>
749	Delay: Balance of E.Skids South Bldg D Delivery from Manf.	10/31/25	11 days	11/10/25	D	<div><div>Delay: Balance of E.Skids South Bldg D Delivery from Manf.</div><div>10/3111/10</div></div>
750	SET (Balance) E.Skids South Bldg D	11/12/25	3 days	11/14/25	D	<div><div>SET (Balance) E.Skids South Bldg D</div><div>11/1211/14</div></div>
751	Final Connections to E.SKID(s) & MV XFMRs	11/15/25	15 days	12/5/25	D	<div><div>Final Connections to E.SKID(s) & MV XFMRs</div><div>11/1512/5</div></div>
752	Milestone: D South Wall Ready For Startup	12/5/25	0 days	12/5/25	D	<div><div>Milestone: D South Wall Ready For Startup</div><div>12/5</div></div>
753	D CHILLER YARD	8/16/25	74 days	12/3/25		<div><div>CHILLER YARD</div><div>12/3</div></div>
760	D ROAD CROSSING CHILLER YARD	10/27/25	29 days	12/3/25	D	<div><div>D ROAD CROSSING CHILLER YARD</div><div>10/2712/3</div></div>
765	Build Crane Road Bldg D-C-B East	11/7/25	7 days	11/15/25	D	<div><div>Build Crane Road Bldg D-C-B East</div><div>11/711/15</div></div>
766	Walk Crane from Bldg H to Position #1 [South D East]	11/17/25	1 day	11/17/25	D	<div><div>Walk Crane from Bldg H to Position #1 [South D East]</div><div>11/1711/17</div></div>
767	Set Steel (conveyance) for Road Crossing	11/4/25	12 days	11/18/25	D	<div><div>Set Steel (conveyance) for Road Crossing</div><div>11/411/18</div></div>
768	OH Road Crossing Chiller Lines	11/15/25	15 days	12/3/25	D	<div><div>OH Road Crossing Chiller Lines</div><div>11/1512/3</div></div>
769	Milestone: Chiller Line Road Crossing Complete	12/3/25	0 days	12/3/25	D	<div><div>Milestone: Chiller Line Road Crossing Complete</div><div>12/3</div></div>
770	D CHILLER YARD SET/TERM	8/28/25	72 days	11/21/25	D	<div><div>CHILLER YARD SET/TERM</div><div>11/21</div></div>
791	Final Connections to Thermal Tanks (Delay - Tank Specs Different)	9/18/25	55 days	11/21/25	D	<div><div>Final Connections to Thermal Tanks (Delay - Tank Specs Different)</div><div>11/21</div></div>
792	Milestone: D Chiller Yard Ready for Startup/Fill Flush	11/21/25	0 days	11/21/25	D	<div><div>Milestone: D Chiller Yard Ready for Startup/Fill Flush</div><div>11/21</div></div>
793	D-C COURTYARD	7/25/25	164 days	2/12/26	D-C	<div><div>D-C COURTYARD</div><div>2/12</div></div>
796	Pads [AREA A] Poured/Cured	10/27/25	17 days	11/15/25	D-C	<div><div>Pads [AREA A] Poured/Cured</div><div>10/2711/15</div></div>
799	Install Steel With Steel Crane AREA #1 [D-C Courtyard East] [Pred Courtyard Eq Set]	11/21/25	5 wks	12/23/25	D-C	<div><div>Install Steel With Steel Crane AREA #1 [D-C Courtyard East] [Pred Courtyard Eq Set]</div><div>11/2112/23</div></div>
800	Install Steel AREA #2 [D-C Courtyard West] [Pred Courtyard Eq Set]	12/2/25	5 wks	1/5/26	D-C	<div><div>Install Steel AREA #2 [D-C Courtyard West] [Pred Courtyard Eq Set]</div><div>12/21/5</div></div>
801	Install Steel AREA #3 [C-B Courtyard West] [Pred Courtyard Eq Set]	12/5/25	5 wks	1/8/26	B	<div><div>Install Steel AREA #3 [C-B Courtyard West] [Pred Courtyard Eq Set]</div><div>12/51/8</div></div>
802	Install Steel AREA #4 [C-B Courtyard East][Pred Courtyard Eq Set]	12/12/25	5 wks	1/15/26	B	<div><div>Install Steel AREA #4 [C-B Courtyard East][Pred Courtyard Eq Set]</div><div>12/121/15</div></div>
803	SET D-C COURTYARD Eq AREA #1 From South D with 650 Crane	11/18/25	3 days	11/20/25	D-C	<div><div>SET D-C COURTYARD Eq AREA #1 From South D with 650 Crane</div><div>11/1811/20</div></div>
804	Move 650 Crane to Position #2	11/21/25	3 days	11/24/25	D-C	<div><div>Move 650 Crane to Position #2</div><div>11/2111/24</div></div>
805	SET D-C COURTYARD Eq AREA #2 From Position #2 [C-B North West]	11/25/25	3 days	12/1/25	D-C	<div><div>SET D-C COURTYARD Eq AREA #2 From Position #2 [C-B North West]</div><div>11/2512/1</div></div>
806	SET C-B COURTYARD Eq AREA #3 From Position #2 [C-B North West]	12/2/25	3 days	12/4/25	C-B	<div><div>SET C-B COURTYARD Eq AREA #3 From Position #2 [C-B North West]</div><div>12/212/4</div></div>
807	Move 650 Crane to Position H	12/5/25	3 days	12/8/25	C-B	<div><div>Move 650 Crane to Position H</div><div>12/512/8</div></div>
808	SET C-B COURTYARD Eq AREA #4 From Position H [H South]	12/9/25	3 days	12/11/25	C-B	<div><div>SET C-B COURTYARD Eq AREA #4 From Position H [H South]</div><div>12/912/11</div></div>
809	Move 650 Crane to Position #3 [D-C-B East]	12/12/25	3 days	12/15/25	C-B	<div><div>Move 650 Crane to Position #3 [D-C-B East]</div><div>12/1212/15</div></div>
810	SET C-B Reserve Eq [East Yard]	12/16/25	3 days	12/18/25	C-B	<div><div>SET C-B Reserve Eq [East Yard]</div><div>12/1612/18</div></div>
811	Move 650 Crane to Position #1	12/19/25	3 days	12/22/25	D	<div><div>Move 650 Crane to Position #1</div><div>12/1912/22</div></div>
812	SET C-D Mezz Eq Area #1 [C Mezz East] [Pred Steel Set]	12/24/25	3 days	12/29/25	C	<div><div>SET C-D Mezz Eq Area #1 [C Mezz East] [Pred Steel Set]</div><div>12/2412/29</div></div>
813	Move 650 Crane to Position 2 [C-B West]	12/30/25	3 days	1/5/26	D-C	<div><div>Move 650 Crane to Position 2 [C-B West]</div><div>12/301/5</div></div>

ID	Task Name	Start	Duration	Finish	ILDI	October 2025November 2025December 2025January 2026February 2026March 2026April 2026May 2026						
846	D SOUTH WALL STARTUPS	12/6/25	40 days	2/11/26		D SOUTH WALL STARTUPS 12/6 ————— 2/11						
847	STARTUP 9 MV XFMRs South Bldg D	12/6/25	2 days	12/8/25	D	STARTUP 9 MV XFMRs South Bldg D 12/6 ■ 12/8						
848	STARTUP E.Skids South Bldg D	12/9/25	5 days	12/13/25	D	STARTUP E.Skids South Bldg D 12/9 ■ 12/13						
849	Milestone: D South Wall Ready For L4	12/13/25	0 days	12/13/25	D	Milestone: D South Wall Ready For L4 ◆ 12/13						
850	C Startups	1/22/26	17 days	2/11/26	C	C Startups 1/22 ————— 2/11						
851	C COURTYARD STARTUPS	1/22/26	10 days	2/5/26	C	C COURTYARD STARTUPS 1/22 ————— 2/5						
852	Milestone: MV Loop Energized	1/22/26	0 days	1/22/26	C	Milestone: MV Loop Energized ◆ 1/22						
853	C East Yard SET/TERM	1/24/26	9 days	2/5/26	C	C East Yard SET/TERM 1/24 ————— 2/5						
854	SET 5 E.Skids EAST Equipment Yard South	1/24/26	3 days	1/27/26	C	SET 5 E.Skids EAST Equipment Yard South 1/24 ■ 1/27						
855	Final Connections to E.SKID	1/28/26	5 days	2/2/26	C	Final Connections to E.SKID 1/28 ■ 2/2						
856	SET 4 GEN EAST Equipment Yard South	1/28/26	3 days	1/30/26	C	SET 4 GEN EAST Equipment Yard South 1/28 ■ 1/30						
857	Final Connections to GENS	1/31/26	5 days	2/5/26	C	Final Connections to GENS 1/31 ■ 2/5						
858	SET 5 MV XFMR EAST Equipment Yard South	1/28/26	3 days	1/30/26	C	SET 5 MV XFMR EAST Equipment Yard South 1/28 ■ 1/30						
859	Final Connections to MV XFMRs	1/31/26	5 days	2/5/26	C	Final Connections to MV XFMRs 1/31 ■ 2/5						
860	Milestone: C East Reserve Yard Ready For Startup	2/5/26	0 days	2/5/26	C	Milestone: C East Reserve Yard Ready For Startup ◆ 2/5						
861	C EAST EQUIPMENT YARD STARTUPS	2/6/26	4 days	2/11/26	C	C EAST EQUIPMENT YARD STARTUPS 2/6 — 2/11						
862	STARTUP 5 MV XFMR EAST Equipment Yard South	2/6/26	2 days	2/7/26	C	STARTUP 5 MV XFMR EAST Equipment Yard South 2/6 ■ 2/7						
863	STARTUP 5 E.Skids EAST Equipment Yard South	2/9/26	3 days	2/11/26	C	STARTUP 5 E.Skids EAST Equipment Yard South 2/9 ■ 2/11						
864	STARTUP 4 GEN EAST Equipment Yard South	2/9/26	2 days	2/10/26	C	STARTUP 4 GEN EAST Equipment Yard South 2/9 ■ 2/10						
865	Milestone: C East Equipment Yard Ready For L4	2/11/26	0 days	2/11/26	C	Milestone: C East Equipment Yard Ready For L4 ◆ 2/11						
866	C Courtyard Final Connections	12/13/25	46 days	2/10/26	C	C Courtyard Final Connections 12/13 ————— 2/10						
867	Install Chiller Piping on C Mezz	1/9/26	4 wks	1/31/26	C	Install Chiller Piping on C Mezz 1/9 — 1/31						
868	{Nigh Shift} Conduit, Wire Pull & Terms to M.SKIDS on C Mezz	12/13/25	6 wks	1/22/26	C	{Nigh Shift} Conduit, Wire Pull & Terms to M.SKIDS on C Mezz 12/13 — 1/22						
869	Startup Mezz M.Skids	1/23/26	2 days	1/24/26	C	Startup Mezz M.Skids 1/23 ■ 1/24						
870	Milestone: Full System Pipe Tight Chiller Lines	1/31/26	0 days	1/31/26	C	Milestone: Full System Pipe Tight Chiller Lines ◆ 1/31						
871	Fill & Flush per DynaTen (Includes Startup)	2/1/26	2 wks	2/10/26	C	Fill & Flush per DynaTen (Includes Startup) 2/1 — 2/10						
872	Milestone: C Mezz Equipment Ready For L4	2/10/26	0 days	2/10/26	C	Milestone: C Mezz Equipment Ready For L4 ◆ 2/10						
873	B-C COURTYARD	11/17/25	28 days	12/22/25	B	B-C COURTYARD 11/17 — 12/22						
874	B-C Pads (Form& Pour)	11/17/25	14 days	12/5/25	B	B-C Pads (Form& Pour) 11/17 — 12/5						
875	SET B-C Courtyard Equipment	12/6/25	7 days	12/13/25	B	SET B-C Courtyard Equipment 12/6 — 12/13						
876	B-C Pavement	12/15/25	7 days	12/22/25	B	B-C Pavement 12/15 — 12/22						
877	B North Wall SET/TERM	12/19/25	43 days	2/27/26	B	B North Wall SET/TERM 12/19 — 2/27						



ID	Task Name	Start	Duration	Finish	ILDI	October 2025November 2025December 2025January 2026February 2026March 2026April 2026May 2026						
878	SET 9 MV XFMRs North Bldg B	1/20/26	2 days	1/21/26	B	SET 9 MV XFMRs North Bldg B 1/20 ■ 1/21						
879	Final Connections to MV XFMRs	1/22/26	30 days	2/25/26	B	Final Connections to MV XFMRs 1/22 ■ 2/25						
880	SET 9 E.Skids North Bldg B	1/20/26	4 days	1/23/26	B	SET 9 E.Skids North Bldg B 1/20 ■ 1/23						
881	Final Connections to E.SKID	1/24/26	30 days	2/27/26	B	Final Connections to E.SKID 1/24 ■ 2/27						
882	Milestone: B North Wall Ready For Startup	2/27/26	0 days	2/27/26	B	Milestone: B North Wall Ready For Startup ◆ 2/27						
883	B East Yard SET/TERM	12/19/25	27 days	2/5/26	B	12/19 ┌──────────────────┐ 2/5 B East Yard SET/TERM						
884	SET 4 MV XFMRs EAST Equipment Yard North	12/19/25	3 days	12/22/25	B	SET 4 MV XFMRs EAST Equipment Yard North 12/19 ■ 12/22						
885	Final Connections to MV XFMRs	12/23/25	15 days	1/14/26	B	Final Connections to MV XFMRs 12/23 ■ 1/14						
886	SET 4 E.Skids EAST Equipment Yard North	12/23/25	3 days	12/27/25	B	SET 4 E.Skids EAST Equipment Yard North 12/23 ■ 12/27						
887	Final Connections to E.SKID	12/29/25	15 days	1/17/26	B	Final Connections to E.SKID 12/29 ■ 1/17						
888	SET 4 GEN EAST Equipment Yard North	12/29/25	3 days	1/3/26	B	SET 4 GEN EAST Equipment Yard North 12/29 ■ 1/3						
889	Final Connections to GENS	1/5/26	15 days	1/21/26	B	Final Connections to GENS 1/5 ■ 1/21						
890	Milestone: B East Reserve Yard Ready For Startup	2/5/26	0 days	2/5/26	B	Milestone: B East Reserve Yard Ready For Startup ◆ 2/5						
891	B Startups	2/25/26	20 days	3/20/26	B	2/25 ┌──────────┐ 3/20 B Startups						
892	Milestone: MV Loop Energized	2/25/26	0 days	2/25/26	B	Milestone: MV Loop Energized ◆ 2/25						
893	STARTUP 4 MV XFMRs EAST Equipment Yard North	2/26/26	2 days	2/27/26	B	STARTUP 4 MV XFMRs EAST Equipment Yard North 2/26 ■ 2/27						
894	STARTUP 4 E.Skids EAST Equipment Yard North	2/28/26	3 days	3/3/26	B	STARTUP 4 E.Skids EAST Equipment Yard North 2/28 ■ 3/3						
895	STARTUP 4 GEN EAST Equipment Yard North	2/28/26	2 days	3/2/26	B	STARTUP 4 GEN EAST Equipment Yard North 2/28 ■ 3/2						
896	Milestone: B East Equipment Yard Ready For L4	3/3/26	0 days	3/3/26	B	Milestone: B East Equipment Yard Ready For L4 ◆ 3/3						
897	STARTUP 9 MV XFMRs North Bldg B	2/28/26	2 days	3/2/26	B	STARTUP 9 MV XFMRs North Bldg B 2/28 ■ 3/2						
898	STARTUP E.Skids North Bldg B	3/3/26	5 days	3/7/26	B	STARTUP E.Skids North Bldg B 3/3 ■ 3/7						
899	Milestone: B North Wall Ready For L4	3/7/26	0 days	3/7/26	B	Milestone: B North Wall Ready For L4 ◆ 3/7						
900	STARTUP 3 MV XFMRs C-B Courtyard	2/26/26	2 days	2/27/26	B	STARTUP 3 MV XFMRs C-B Courtyard 2/26 ■ 2/27						
901	STARTUP 3 MV XFMRs C-B Courtyard East	2/26/26	3 days	2/28/26	B	STARTUP 3 MV XFMRs C-B Courtyard East 2/26 ■ 2/28						
902	STARTUP 3 E.Skids C-B Courtyard	3/2/26	4 days	3/5/26	B	STARTUP 3 E.Skids C-B Courtyard 3/2 ■ 3/5						
903	STARTUP 3 E.Skids C-B Courtyard	3/6/26	4 days	3/10/26	B	STARTUP 3 E.Skids C-B Courtyard 3/6 ■ 3/10						
904	STARTUP 1 E.Skids C-B West	3/11/26	3 days	3/13/26	B	STARTUP 1 E.Skids C-B West 3/11 ■ 3/13						
905	STARTUP DOAS C-B West	3/14/26	3 days	3/17/26	B	STARTUP DOAS C-B West 3/14 ■ 3/17						
906	STARTUP 1 E.Skids EAST C-B	3/18/26	3 days	3/20/26	B	STARTUP 1 E.Skids EAST C-B 3/18 ■ 3/20						
907	Milestone: B Courtyard Ready For L4	3/20/26	0 days	3/20/26	B	Milestone: B Courtyard Ready For L4 ◆ 3/20						
908	BUILDING D CONSTRUCTION	5/29/25	160 days	12/8/25	D	12/8						
925	D - Interior	6/7/25	152 days	12/8/25	D	12/8						

ID	Task Name	Start	Duration	Finish	ILDI	<div><div>October 2025</div><div>November 2025</div><div>December 2025</div><div>January 2026</div><div>February 2026</div><div>March 2026</div><div>April 2026</div><div>May 2026</div></div>											
926	D - Interior	6/7/25	145 days	11/26/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
						<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
929	D - Gallery and BOH	6/17/25	137 days	11/26/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
						<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
942	Install 4000amp bussway	10/7/25	34 days	11/15/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
943	Run Piping, Pull & Term at STS	9/30/25	40 days	11/15/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
953	Milestone: BOH Ready to Energize	11/15/25	0 days	11/15/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
964	D - MMR EAST	6/17/25	137 days	11/26/25	MM	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
						<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
973	Install Ladder Tray	10/31/25	16 days	11/24/25		<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
974	Clean	11/25/25	2 days	11/26/25	.MM	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
975	D - Data Hall	8/22/25	88 days	12/8/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
						<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
983	Terminate Busstap	10/30/25	12 days	11/13/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
984	Milestone: Customer Early Access -FIBER ONLY	11/26/25	0 days	11/26/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
985	Milestone: DATA Hall Ready to Energize (Interior)	11/13/25	0 days	11/13/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
986	Startup STSs	11/20/25	4 days	11/24/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
987	Startup Bussway	11/25/25	2 days	11/26/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
988	Startup Fan Walls	11/25/25	4 days	12/2/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
989	Air-Water T/B	12/3/25	5 days	12/8/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
990	Milestone: D Interior Ready For L4	12/8/25	0 days	12/8/25	D	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
991	BUILDING C CONSTRUTION	6/7/25	170 days	1/3/26	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1007	C - Interior	6/7/25	170 days	1/3/26	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1008	C - Interior	6/7/25	133 days	11/12/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1011	C - Gallery and BOH	6/17/25	125 days	11/12/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1016	CW Piping Install North South	7/29/25	18 wks	11/12/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1053	C - Data Hall	8/22/25	106 days	1/3/26	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
						<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1055	Install Cable Tray Pathways	10/9/25	42 days	12/1/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1056	Install Struct HACs	10/3/25	35 days	11/13/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1058	Chiller Piping on HACs	10/20/25	32 days	11/26/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1059	Milestone: DATA Hall Ready for Flush/Fill	11/26/25	0 days	11/26/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1060	Install Delta Bussway on Hacs	10/9/25	30 days	11/13/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1061	Pull Busstap	10/21/25	25 days	11/19/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1062	Terminate Busstap	10/27/25	30 days	12/4/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1063	Milestone: Customer Early Access Fiber Only	12/23/25	0 days	12/23/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											
1064	Startup STSs	12/5/25	10 days	12/16/25	C	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>											



ID	Task Name	Start	Duration	Finish	LDI	<div>October 2025November 2025December 2025January 2026February 2026March 2026April 2026May 2026</div>						
1065	Startup Bussway	12/12/25	10 days	12/23/25	C	<div>Startup Bussway 12/12 <div></div> 12/23</div>						
1066	Startup Fan Walls	12/12/25	8 days	12/20/25	C	<div>Startup Fan Walls 12/12 <div></div> 12/20</div>						
1067	Air-Water T/B	12/24/25	5 days	1/3/26	C	<div>Air-Water T/B 12/24 <div></div> 1/3</div>						
1068	Milestone: C Interior Ready For L4	1/3/26	0 days	1/3/26	C	<div>Milestone: C Interior Ready For L4 ◆ 1/3</div>						
1069	BUILDING B CONSTRUCTION	6/7/25	210.5 days	2/20/26	B	<div>BUILDING B CONSTRUCTION</div>						
1085	B - Interior	6/7/25	210.5 days	2/20/26	B	<div>B - Interior</div>						
1086	B - Interior	6/7/25	194 days	1/31/26	B	<div>Interior</div>						
1089	B - Gallery and BOH	6/17/25	186 days	1/31/26	B	<div>Gallery and BOH</div>						
1094	CW Piping Install North South	10/29/25	33 days	12/10/25	B	<div>CW Piping Install North South 10/29 <div></div> 12/10</div>						
1095	OH Elec Feeders Install	11/1/25	40 days	12/22/25	B	<div>OH Elec Feeders Install 11/1 <div></div> 12/22</div>						
1096	Install Cable Tray Supports & Tray	10/29/25	49 days	1/3/26	B	<div>Install Cable Tray Supports & Tray 10/29 <div></div> 1/3</div>						
1099	Install Fan Walls	11/1/25	35 days	12/16/25	B	<div>Install Fan Walls 11/1 <div></div> 12/16</div>						
1100	Pour STS Pads	12/11/25	16 days	1/3/26	B	<div>Pour STS Pads 12/11 <div></div> 1/3</div>						
1101	Set STS	1/5/26	12 days	1/17/26	B	<div>Set STS 1/5 <div></div> 1/17</div>						
1102	Install 4000amp bussway	1/8/26	18 days	1/28/26	B	<div>Install 4000amp bussway 1/8 <div></div> 1/28</div>						
1103	Run Piping, Pull & Term at STS	1/7/26	20 days	1/29/26	B	<div>Run Piping, Pull & Term at STS 1/7 <div></div> 1/29</div>						
1104	B - MMR West	7/9/25	155 days	1/16/26	MM	<div>B - MMR West</div>						
1109	Install Chiller Piping	12/11/25	2 wks	12/22/25	MM	<div>Install Chiller Piping 12/11 <div></div> 12/22</div>						
1110	Complete Framing/Drywall/Paint	12/23/25	5 days	12/30/25	MM	<div>Complete Framing/Drywall/Paint 12/23 <div></div> 12/30</div>						
1111	Steel West End	1/3/26	7 days	1/10/26	MM	<div>Steel West End 1/3 <div></div> 1/10</div>						
1112	Sprinkler	1/12/26	2 days	1/13/26	MM	<div>Sprinkler 1/12 <div></div> 1/13</div>						
1113	Plywood	1/14/26	1 day	1/14/26	MM	<div>Plywood 1/14 <div></div> 1/14</div>						
1114	Clean	1/15/26	2 days	1/16/26	MM	<div>Clean 1/15 <div></div> 1/16</div>						
1115	B - MMR EAST	6/17/25	186 days	1/31/26	MM	<div>B - MMR EAST</div>						
1119	Install Chiller Piping	12/23/25	2 wks	1/8/26	MM	<div>Install Chiller Piping 12/23 <div></div> 1/8</div>						
1120	Complete Framing/Drywall/Paint	1/9/26	8 days	1/17/26	MM	<div>Complete Framing/Drywall/Paint 1/9 <div></div> 1/17</div>						
1121	Steel East End	1/19/26	7 days	1/26/26	MM	<div>Steel East End 1/19 <div></div> 1/26</div>						
1122	Sprinkler	1/27/26	2 days	1/28/26	MM	<div>Sprinkler 1/27 <div></div> 1/28</div>						
1123	Plywood	1/29/26	1 day	1/29/26	MM	<div>Plywood 1/29 <div></div> 1/29</div>						
1124	Clean	1/30/26	2 days	1/31/26	MM	<div>Clean 1/30 <div></div> 1/31</div>						
1125	B - Data Hall	11/5/25	83.5 days	2/20/26	B	<div>B - Data Hall</div>						
1126	Frame and Drywall Walls	11/5/25	10 days	11/17/25	B	<div>Frame and Drywall Walls 11/5 <div></div> 11/17</div>						



Task Name	Start	Duration	Finish	ILDI	October 2025	November 2025	December 2025	January 2026	February 2026	March 2026	April 2026	May 2026	
1127	Install Struct HACs	11/18/25	4 wks	12/13/25	B		11/18	Install Struct HACs	12/13				
1128	Install Chiller Mains up to HACs	11/24/25	14 days	12/12/25	B		11/24	Install Chiller Mains up to HACs	12/12				
1129	Install Cable Tray Pathways	11/24/25	17 days	12/16/25	B		11/24	Install Cable Tray Pathways	12/16				
1130	Chiller Piping on HACs	12/3/25	8.5 wks	1/27/26	B		12/3	Chiller Piping on HACs	1/27				
1131	Install Delta Bussway on Hacs	11/24/25	28 days	1/3/26	B		11/24	Install Delta Bussway on Hacs	1/3				
1132	Milestone: DATA Hall Ready for Flush/Fill	1/27/26	0 days	1/27/26	B			Milestone: DATA Hall Ready for Flush/Fill	1/27				
1133	Flush & Fill Chiller Lines	1/27/26	8 days	2/5/26	B			Flush & Fill Chiller Lines	1/27	2/5			
1134	Pull Busstap	1/5/26	5 days	1/9/26	B			Pull Busstap	1/5	1/9			
1135	Terminate Busstap	1/10/26	12 days	1/23/26	B			Terminate Busstap	1/10	1/23			
1136	Milestone: Customer Early Access	2/5/26	0 days	2/5/26	B			Milestone: Customer Early Access	2/5				
1137	Milestone: DATA Hall Ready to Energize	1/23/26	0 days	1/23/26	B			Milestone: DATA Hall Ready to Energize	1/23				
1138	Startup STSs	1/30/26	10 days	2/10/26	B			Startup STSs	1/30	2/10			
1139	Startup Bussway	1/24/26	10 days	2/4/26	B			Startup Bussway	1/24	2/4			
1140	Startup Fan Walls	2/5/26	8 days	2/14/26	B			Startup Fan Walls	2/5	2/14			
1141	Air-Water T/B	2/14/26	5 days	2/20/26	B			Air-Water T/B	2/14	2/20			
1142	Milestone: B Interior Ready For L4	2/20/26	0 days	2/20/26	B			Milestone: B Interior Ready For L4	2/20				
1143	BUILDING H CONSTRUCTION	7/21/25	196 days	3/17/26	H	BUILDING H CONSTRUCTION							3/17
1144	PREDS to BLDG H CONSTRUCTION START	7/21/25	196 days	3/17/26	H	PREDS to BLDG H CONSTRUCTION START							3/17
1145	BLDG H Construction:	7/21/25	196 days	3/17/26	H	BLDG H Construction:							3/17
1146	BUILDING H CONSTRUCTION	7/21/25	196 days	3/17/26	H	BUILDING H CONSTRUCTION							3/17
1148	H - Exterior Structure	7/21/25	123 days	12/16/25	H	or Structure							12/16
1153	H - Roof - 100%	10/24/25	42 days	12/16/25	H	10/24	H - Roof - 100%						12/16
1154	Erect Building Steel	10/24/25	30 days	12/2/25	H	10/24	Erect Building Steel	12/2					
1155	Roofing	11/12/25	20 days	12/8/25	H	11/12	Roofing	12/8					
1156	IMP Walls	12/3/25	12 days	12/16/25	H		12/3	IMP Walls	12/16				
1157	Exterior Roof and Façade Complete	12/16/25	0 days	12/16/25	H	Exterior Roof and Façade Complete							12/16
1158	H - Exterior Eq Yards	10/24/25	97 days	2/24/26	H	10/24	H - Exterior Eq Yards						2/24
1159	H ELECT SKIDS	10/24/25	97 days	2/24/26	H	10/24	H ELECT SKIDS						2/24
1160	UNDERGROUND	10/24/25	35 days	12/8/25	H	10/24	UNDERGROUND						12/8
1162	Mass Ex at Chiller Yard	11/7/25	13 days	11/22/25	H	11/7	Mass Ex at Chiller Yard	11/22					
1163	Civil/Storm/Water U/G	11/24/25	1 day	11/24/25	H		11/24	Civil/Storm/Water U/G	11/24				
1164	MV Loop U/G	11/25/25	1 day	11/25/25	H		11/25	MV Loop U/G	11/25				



ID	Task Name	Start	Duration	Finish	ILDI	October 2025	November 2025	December 2025	January 2026	February 2026	March 2026	April 2026	May 2026
1165	Telecomm U/G	11/26/25	5 days	12/4/25	H			Telecomm U/G 11/26 <div></div> 12/4					
1166	Finish Gen Laterals and Telecom	12/5/25	3 days	12/8/25	H			Finish Gen Laterals and Telecom 12/5 <div></div> 12/8					
1167	EQUIPMENT	12/9/25	30 days	1/17/26	H			12/9 <div></div> 1/17					
1168	Form/Pour Eq Pads	12/9/25	5 days	12/13/25	H			Form/Pour Eq Pads 12/9 <div></div> 12/13					
1169	Cure Pads	12/15/25	3 days	12/17/25	H			Cure Pads 12/15 <div></div> 12/17					
1170	Set MV XFMRs	12/18/25	7 days	12/27/25	H			Set MV XFMRs 12/18 <div></div> 12/27					
1171	Set ELECT SKIDS/EQ/CHILL	12/18/25	22 days	1/17/26	H			Set ELECT SKIDS/EQ/CHILL 12/18 <div></div> 1/17					
1172	STEEL	12/15/25	35 days	1/29/26	H			12/15 <div></div> 1/29					
1173	Form/Pour Steel Bases	12/15/25	5 days	12/19/25	H			Form/Pour Steel Bases 12/15 <div></div> 12/19					
1174	Install Steel	1/19/26	10 days	1/29/26	H			Install Steel 1/19 <div></div> 1/29					
1175	CONNECTIONS/PIPING	1/19/26	22 days	2/12/26	H			1/19 <div></div> 2/12					
1176	Pull/Term MV LOOP Cable	1/19/26	10 days	1/29/26	H			Pull/Term MV LOOP Cable 1/19 <div></div> 1/29					
1177	Pull/Term XFMR to Skid Cable	1/19/26	5 days	1/23/26	H			Pull/Term XFMR to Skid Cable 1/19 <div></div> 1/23					
1178	Install Chiller Piping	1/30/26	12 days	2/12/26	H			Install Chiller Piping 1/30 <div></div> 2/12					
1179	Install Cable Buss	1/30/26	8 days	2/7/26	H			Install Cable Buss 1/30 <div></div> 2/7					
1180	STARTUPS	1/24/26	27 days	2/24/26	H			1/24 <div></div> 2/24					
1181	Flush/Fill Chiller Piping	2/13/26	10 days	2/24/26	H			Flush/Fill Chiller Piping 2/13 <div></div> 2/24					
1182	Energize MV Loop	1/24/26	2 days	1/26/26	H			Energize MV Loop 1/24 <div></div> 1/26					
1183	Startup Elect Skids	2/9/26	5 days	2/13/26	H			Startup Elect Skids 2/9 <div></div> 2/13					
1184	H - Interior	11/24/25	90 days	3/17/26	H			11/24 <div></div> 3/17					
1185	H - Interior	11/24/25	76 days	2/28/26	H			11/24 <div></div> 2/28					
1186	H - Gallery and BOH	11/24/25	76 days	2/28/26	H			11/24 <div></div> 2/28					
1187	Struct Steel Install - Conveyance	11/24/25	10 days	12/8/25	H			Struct Steel Install - Conveyance 11/24 <div></div> 12/8					
1188	CW Piping Install	12/5/25	33 days	1/17/26	H			12/5 <div></div> 1/17					
1189	OH Elec Feeders Install	12/9/25	20 days	1/6/26	H			OH Elec Feeders Install 12/9 <div></div> 1/6					
1190	Install Equipment	12/9/25	5 days	12/13/25	H			Install Equipment 12/9 <div></div> 12/13					
1191	Install Steel	12/9/25	5 days	12/13/25	H			Install Steel 12/9 <div></div> 12/13					
1192	Install Sprinkler Piping Mains	12/15/25	5 days	12/19/25	H			Install Sprinkler Piping Mains 12/15 <div></div> 12/19					
1193	Install Chiller Piping	12/20/25	5 days	12/27/25	H			Install Chiller Piping 12/20 <div></div> 12/27					
1194	Install Fan Walls	12/29/25	1 day	12/29/25	H			Install Fan Walls 12/29 <div></div> 12/29					
1195	Install Cable Tray Supports	12/30/25	5 days	1/7/26	H			Install Cable Tray Supports 12/30 <div></div> 1/7					
1196	Install Cable Tray	1/8/26	10 days	1/19/26	H			Install Cable Tray 1/8 <div></div> 1/19					



ID	Task Name	Start	Duration	Finish	LDI	October 2025November 2025December 2025January 2026February 2026March 2026April 2026May 2026							
1197	Set STS	1/8/26	6 days	1/14/26	H	Set STS 1/8 1/14							
1198	Install Busstap Piping	1/15/26	5 days	1/20/26	H	Install Busstap Piping 1/15 1/20							
1199	Pull Busstap Wire	1/21/26	3 days	1/23/26	H	Pull Busstap Wire 1/21 1/23							
1200	Terminate Busstap Wire at STS	1/24/26	5 days	1/29/26	H	Terminate Busstap Wire at STS 1/24 1/29							
1201	Startup STSs	2/25/26	4 days	2/28/26	H	Startup STSs 2/25 2/28							
1202	H - MMR West	12/15/25	17 days	1/8/26	MM	H - MMR West 12/15 1/8							
1203	Install Steel	12/15/25	1 day	12/15/25	.MM	Install Steel 12/15 12/15							
1204	Steel continued install	12/16/25	1 day	12/16/25	.MM	Steel continued install 12/16 12/16							
1205	Install Chiller Piping	12/17/25	5 days	12/22/25	.MM	Install Chiller Piping 12/17 12/22							
1206	Complete Framing/Drywall/Paint	12/23/25	5 days	12/30/25	.MM	Complete Framing/Drywall/Paint 12/23 12/30							
1207	Sprinkler	1/3/26	2 days	1/5/26	.MM	Sprinkler 1/3 1/5							
1208	Plywood	1/6/26	1 day	1/6/26	.MM	Plywood 1/6 1/6							
1209	Clean	1/7/26	2 days	1/8/26	.MM	Clean 1/7 1/8							
1210	H - MMR EAST	12/16/25	19 days	1/12/26	MM	H - MMR EAST 12/16 1/12							
1211	Install Steel	12/16/25	1 day	12/16/25	.MM	Install Steel 12/16 12/16							
1212	Install Chiller Piping	12/17/25	5 days	12/22/25	.MM	Install Chiller Piping 12/17 12/22							
1213	Complete Framing/Drywall/Paint	12/23/25	8 days	1/6/26	.MM	Complete Framing/Drywall/Paint 12/23 1/6							
1214	Sprinkler	1/7/26	2 days	1/8/26	.MM	Sprinkler 1/7 1/8							
1215	Plywood	1/9/26	1 day	1/9/26	.MM	Plywood 1/9 1/9							
1216	Clean	1/10/26	2 days	1/12/26	.MM	Clean 1/10 1/12							
1217	H - Data Hall	12/11/25	78 days	3/17/26	H	H - Data Hall 12/11 3/17							
1218	Frame and Drywall Walls	12/11/25	16 days	1/3/26	H	Frame and Drywall Walls 12/11 1/3							
1219	Install Struct HACs	1/5/26	4 wks	1/27/26	H	Install Struct HACs 1/5 1/27							
1220	Install Chiller Mains up to HACs	1/28/26	15 days	2/13/26	H	Install Chiller Mains up to HACs 1/28 2/13							
1221	Install Cable Tray Pathways	1/28/26	22 days	2/21/26	H	Install Cable Tray Pathways 1/28 2/21							
1222	Chiller Piping on HACs	1/28/26	15 days	2/13/26	H	Chiller Piping on HACs 1/28 2/13							
1223	Bussway on Hacs	1/5/26	25 days	2/2/26	H	Bussway on Hacs 1/5 2/2							
1224	Milestone: DATA Hall Chiller Ready for Flush/Fill	2/13/26	0 days	2/13/26	H	Milestone: DATA Hall Chiller Ready for Flush/Fill 2/13							
1225	Flush & Fill Chiller Lines	2/14/26	15 days	3/3/26	H	Flush & Fill Chiller Lines 2/14 3/3							
1226	Finish Busstap Piping	2/3/26	4 days	2/6/26	H	Finish Busstap Piping 2/3 2/6							
1227	Pull Busstap	2/7/26	5 days	2/12/26	H	Pull Busstap 2/7 2/12							
1228	Terminate Busstap	2/23/26	11 days	3/6/26	H	Terminate Busstap 2/23 3/6							



ID	Task Name	Start	Duration	Finish	ILDI	October 2025	November 2025	December 2025	January 2026	February 2026	March 2026	April 2026	May 2026
1273	Final Exterior Connection to Equipment (wire pull/Terms)	11/26/25	5 days	12/4/25	STB	Final Exterior Connection to Equipment (wire pull/Terms) 11/26 12/4							
1274	Shore Power Available from A	12/4/25	0 days	12/4/25	STB	Shore Power Available from A 12/4							
1275	Startup XFMR-TECH-01T & 02T	12/5/25	1 day	12/5/25	STB	Startup XFMR-TECH-01T & 02T 12/5 12/5							
1276	Startup ATS-TECH-01T & 02T	12/6/25	1 day	12/6/25	STB	Startup ATS-TECH-01T & 02T 12/6 12/6							
1277	Startup GEN-TECH-01T & 02T	12/5/25	2 days	12/6/25	STB	Startup GEN-TECH-01T & 02T 12/5 12/6							
1278	Startup Chiller CU-T-01 & 02	12/8/25	2 days	12/9/25	STB	Startup Chiller CU-T-01 & 02 12/8 12/9							
1279	South Tech Building Interior	11/10/25	32 days	12/20/25	STB	South Tech Building Interior 11/10 12/20							
1280	Demo Start	11/10/25	10 days	11/21/25	STB	Demo Start 11/10 11/21							
1281	Demo Ceiling for PATHWAYS	11/22/25	2 days	11/24/25	STB	Demo Ceiling for PATHWAYS 11/22 11/24							
1282	Install Power & Fiber Pathways	11/25/25	10 days	12/9/25	STB	Install Power & Fiber Pathways 11/25 12/9							
1283	Prep Room for Fiber/Power Equipment (includes drywall and eq pads if required)	11/22/25	10 days	12/6/25	STB	Prep Room for Fiber/Power Equipment (includes drywall and eq pads if required) 11/22 12/6							
1284	Set Equipment in MMR	12/8/25	2 days	12/9/25	STB	Set Equipment in MMR 12/8 12/9							
1285	Pull and Term Power to Equipment (GEN/ATS/UPS)	12/10/25	5 days	12/15/25	STB	Pull and Term Power to Equipment (GEN/ATS/UPS) 12/10 12/15							
1286	Clean and Finish Room	12/16/25	1 day	12/16/25	STB	Clean and Finish Room 12/16 12/16							
1287	Startup Equiment in MMR	12/17/25	1 day	12/17/25	STB	Startup Equiment in MMR 12/17 12/17							
1288	Concurrent - Repairs and Finishes to Tech Building Interiors	12/10/25	10 days	12/20/25	STB	Concurrent - Repairs and Finishes to Tech Building Interiors 12/10 12/20							
1289	South Tech BLDG - Owner Fiber	12/10/25	13 days	12/24/25	STB	South Tech BLDG - Owner Fiber 12/10 12/24							
1290	OWNER - Set Fiber Racks	12/10/25	5 days	12/15/25	STB	OWNER - Set Fiber Racks 12/10 12/15							
1291	OWNER - Pull Fiber (no term)	12/16/25	5 days	12/20/25	STB	OWNER - Pull Fiber (no term) 12/16 12/20							
1292	Ready For Fiber Term	12/20/25	0 days	12/20/25	STB	Ready For Fiber Term 12/20							
1293	Fiber Terms	12/22/25	3 days	12/24/25	STB	Fiber Terms 12/22 12/24							
1294	Milestone: Tech Building Fiber Active	12/24/25	0 days	12/24/25	STB	Milestone: Tech Building Fiber Active 12/24							
1295	OFFICE BUILDING CONSTRUTION	6/11/25	225.25 days	3/13/26	O	OFFICE BUILDING CONSTRUCTION 3/13							
1302	Office Building Construction:	8/11/25	143 days	3/13/26	O	Office Building Construction: 3/13							
1303	Insert Office Buildgning Here from GC	8/11/25	143 days	3/13/26	O	Insert Office Building Here from GC 3/13							
1304	Commissioning - L4-L5	10/21/25	116.88 days	4/16/26	ALL	Commissioning - L4-L5 10/21 4/16							
1305	BLDG G CX	10/21/25	27 days	12/2/25	G	BLDG G CX 10/21 12/2							
1306	Bldg G Cx Level 4	10/21/25	24 days	11/25/25	G	Bldg G Cx Level 4 10/21 11/25							
1307	Bldg G Cx Level 5	11/25/25	3 days	12/2/25	G	Bldg G Cx Level 5 11/25 12/2							
1308	BLDG F CX	12/9/25	12 days	1/5/26	F	BLDG F CX 12/9 1/5							
1309	Bldg F Cx Level 4	12/9/25	14 days	12/24/25	F	Bldg F Cx Level 4 12/9 12/24							
1310	Bldg F Cx Level 5	12/29/25	3 days	1/5/26	F	Bldg F Cx Level 5 12/29 1/5							

ID	Task Name	Start	Duration	Finish	ILDI	October 2025November 2025December 2025January 2026February 2026March 2026April 2026May 2026June 2026										
1311	SOUTH TECH BLDG CX	12/18/25	5 days	1/5/26	STB	<div><div>SOUTH TECH BLDG CX</div><div>12/181/5</div></div>										
1312	STB Cx Level 4	12/18/25	4 days	12/30/25	STB	<div><div>STB Cx Level 4</div><div>12/1812/30</div></div>										
1313	STB Cx Level 5	1/5/26	1 day	1/5/26	STB	<div><div>STB Cx Level 5</div><div>1/51/5</div></div>										
1314	BLDG D CX	12/19/25	19 days	1/15/26	D	<div><div>BLDG D CX</div><div>12/191/15</div></div>										
1315	Bldg D Cx Level 4	12/19/25	14 days	1/9/26	D	<div><div>Bldg D Cx Level 4</div><div>12/191/9</div></div>										
1316	Bldg D Cx Level 5	1/10/26	5 days	1/15/26	D	<div><div>Bldg D Cx Level 5</div><div>1/101/15</div></div>										
1317	BLDG C CX	2/13/26	15 days	3/5/26	C	<div><div>BLDG C CX</div><div>2/133/5</div></div>										
1318	Bldg C Cx Level 4	2/13/26	14 days	2/26/26	C	<div><div>Bldg C Cx Level 4</div><div>2/132/26</div></div>										
1319	Bldg C Cx Level 5	2/27/26	5 days	3/5/26	C	<div><div>Bldg C Cx Level 5</div><div>2/273/5</div></div>										
1320	BLDG B CX	3/23/26	19 days	4/16/26	B	<div><div>BLDG B CX</div><div>3/234/16</div></div>										
1321	Bldg B Cx Level 4	3/23/26	14 days	4/9/26	B	<div><div>Bldg B Cx Level 4</div><div>3/234/9</div></div>										
1322	Bldg B Cx Level 5	4/10/26	5 days	4/16/26	B	<div><div>Bldg B Cx Level 5</div><div>4/104/16</div></div>										
1323	BLDG H CX	3/18/26	19 days	4/13/26	H	<div><div>BLDG H CX</div><div>3/184/13</div></div>										
1324	Bldg H Cx Level 4	3/18/26	14 days	4/6/26	H	<div><div>Bldg H Cx Level 4</div><div>3/184/6</div></div>										
1325	Bldg H Cx Level 5	4/7/26	5 days	4/13/26	H	<div><div>Bldg H Cx Level 5</div><div>4/74/13</div></div>										

